

Construction Update

February 20, 2020

OC Public Works



Oso Parkway / Antonio Parkway Intersection Improvements: Start of Phase 2

Project Summary

Improvements will include adding a southbound through-lane on Antonio Parkway, eastbound through-lane on Oso Parkway and left-turn lane from Antonio Parkway to westbound Oso Parkway.

Rancho Mission Viejo, LLC is overseeing the construction of this improvement project.



WHERE



PROJECT UPDATE

PHASE 1: Northwest corner of the Antonio Parkway / Oso Parkway intersection

In progress; expected to be completed in mid March:

- Add fourth southbound through-lane on Antonio Parkway
- Construct new sidewalk and curb/gutter along southbound Antonio Parkway north of intersection
- Construct new pedestrian median/island at northwest corner

PHASE 2: Southeast corner of intersection

Expected to start on February 26, 2020

- Construct new sidewalk and curb/gutter along eastbound Oso Parkway and northbound Antonio Parkway
- Construct new curb ramp at southeast corner

Lane Impacts — Please Plan Ahead:

- Lane closures will be required to accommodate these improvement activities
- One turn lane will be available for each direction during work in that portion of the intersection
- Please anticipate increased travel times
- Drivers may choose to use alternate routes if possible



WHEN

Overall Anticipated Construction Schedule:

December 2019 through late summer 2020

Working Hours:

Weekdays, 8:30 am — 4:30 pm

The construction schedule is tentative and subject to change due to weather and other factors. Work performed in phases to minimize impacts to the public.

See project phase map and schedules on opposite side

CONTACT INFORMATION



For questions or concerns, please call the Oso/Antonio hotline at 1-866-937-0102



www.ocpublicworks.com



ProjectInfo@ocpw.ocgov.com



[Facebook.com/ocpublicworks](https://www.facebook.com/ocpublicworks)



[Twitter.com/ocpublicworks](https://twitter.com/ocpublicworks)

Oso Parkway / Antonio Parkway Intersection Improvements

Expect Lane Closures

UPDATE: Early Dec 2019—Mid March 2020

In progress:

- Add fourth southbound through-lane on Antonio Parkway
- Construct new sidewalk and curb/gutter along southbound Antonio Parkway north of intersection
- Construct new pedestrian median/island at northwest corner

Mid June-August 2020

- Add third left-turn lane from Antonio Parkway to westbound Oso Parkway
- Construct new sidewalk and curb/gutter along westbound Oso Parkway
- Construct new curb ramp at northeast corner
- Construct new median island on Antonio Parkway

Feb—April 2020

New phase starting:

- Construct new sidewalk and curb/gutter along eastbound Oso Parkway and northbound Antonio Parkway
- Construct new curb ramp at southeast corner

Aug—Sept 2020

- Repave center of intersection (*nighttime work*)

April—June 2020

- Add fourth eastbound through-lane on Oso Parkway
- Construct new sidewalk and curb/gutter along eastbound Oso Parkway and southbound Antonio Parkway
- Construct new curb ramp at southwest corner and construct new median island on Oso Parkway

